

# City of Frankfort

## Capital of Kentucky

815 West Second Street, P.O. Box 697  
Frankfort, Kentucky 40602  
(502) 875-8500

*Where History Is Made Every Day!*

**Mayor**  
William I. May, Jr

### Commissioners

John R. Sower  
Scott Tippet  
Katrisha Waldrige  
Eric E. Whisman

December 9, 2020

Please visit the project website: [www.frankfort.ky.gov/TIGER](http://www.frankfort.ky.gov/TIGER)

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- The Frankfort Plant Board (FPB) is nearing completion of replacing an approximately 100-year old water main on West Main Street between High Street and Ann Street. This portion of West Main Street will be resurfaced when the East Main Street/Capital Avenue/High Street intersection is resurfaced as part of the TIGER project next year.
- Columbia Gas' contractor, Team Fishel, continues to install a new gas main and service connections on Second Street between Taylor Avenue and Bridge Street, which will also involve work on several of the sidestreets. They currently plan to be completed with this work by the end of January next year.
- The Kentucky Transportation Cabinet provided the City approval to award the Second Street TIGER construction project to Pace Contracting, LLC. The City Commission at its November 23rd meeting approved the awarding of the construction contract in the amount of \$6,895,484.40. Contract documents are being finalized and we anticipate a pre-construction meeting with Pace Contracting next week. At the appropriate time, we will issue a Notice to Proceed to the contractor and we anticipate construction activity will begin in early 2021. The current "substantial" completion date, which means the roadway will be open to traffic, is August 2022. Streetscaping work will continue into the fall until December 2022.

We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information. Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles  
TIGER Grant Project Manager  
502-352-2072 (office)  
502-682-5590 (cell)