

City of Frankfort

Capital of Kentucky

815 West Second Street, P.O. Box 697
Frankfort, Kentucky 40602
(502) 875-8500

Where History Is Made Every Day!

Mayor
William I. May, Jr

Commissioners
John R. Sower
Scott Tippet
Katrisha Waldrige
Eric E. Whisman

April 15, 2019

Please visit the project website www.frankfort.ky.gov/TIGER

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- The first of numerous utility relocation and replacement projects began on Monday, April 1st. This project involves water line replacement by the Frankfort Electric and Water Plant Board (FEWPB) between East Broadway and Martin Luther King, Jr. Boulevard. Two lanes of traffic, one in each direction, will be maintained.
- The Frankfort Sewer Department has awarded a construction contract for sanitary sewer work on East Main Street between East Broadway and Glens Creek Road. It is anticipated this work will begin this summer. Two lanes of traffic, one in each direction, will be maintained.
- The Project Team (Strand Associates, City of Frankfort, Kentucky Transportation Cabinet, Walk Bike Frankfort, and local tourism and economic development representatives) met on April 8th to learn more about the project and to discuss various technical aspects of the project.
- The three days of stakeholder meetings have been completed. The purpose of these meetings was to provide individuals or small groups the opportunity to learn more about the project from the Strand Associates team and to share comments and concerns. During the April 4, 9, and 12 stakeholder meetings, there were 17 individuals or small groups who attended. Several City Commissioners and County Magistrates also attended. We want to thank those of you who attended and we are very pleased with the information that was exchanged. We heard from a wide variety of interests and want to reiterate that with any project of this scope and complexity, there are sometimes competing factors affecting the design and implementation. It is our goal to find a reasonable balance between these competing factors.
- The Strand Associates team has completed a traffic analysis and geotechnical coring. They continue gathering information on stormwater and sanitary sewer infrastructure as well as environmental aspects of the project. The City is preparing to conduct a parking survey of the project corridor.
- We anticipate a public meeting in late May or early June to allow for interested parties to review and comment on various design options.
- We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information.

For those of you who did not receive the previous update note, attached for your information is a project map and the overall project schedule. Please understand that the attached project schedule is the schedule included in the USDOT/KYTC and KYTC/City TIGER grant agreements. As with many complex and lengthy projects such as the Second



Street TIGER grant project, there are numerous factors that may alter the schedule as the project progresses. It is the City's expressed intent to follow the attached schedule as closely as possible.

Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles
TIGER Grant Project Manager
502-352-2072 (office)
502-682-5590 (cell)

