

City of Frankfort

Capital of Kentucky

315 West Second Street, P.O. Box 697
Frankfort, Kentucky 40602
(502) 875-8500

Where History Is Made Every Day!

Mayor
William I. May, Jr

Commissioners
John R. Sower
Scott Tippet
Katrisha Waldrige
Eric E. Whisman

October 15, 2019

Please visit the project website: www.frankfort.ky.gov/TIGER

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- Approximately 90% of the Frankfort Electric and Water Plant Board's (FEWPB) waterline project on East Main Street has been completed. Approximately 40% of the Frankfort Sewer Department's (FSD) sanitary sewer line project on East Main Street has been completed. The sanitary sewer work is scheduled to be completed in early 2020. Columbia Gas will then perform their work on East Main Street. When the Columbia Gas work is completed, the City will let a contract to replace 13 curb box inlets on the East Main Street hill. Upon completion of all this work, the Kentucky Transportation Cabinet is planning to resurface this entire portion of East Main Street.
- On October 14, 2019, the City Commission approved an amendment to the Strand Associates agreement to perform the final design, right-of-way, and utility phases of the project. Strand Associates was issued a Notice to Proceed on October 15, 2019.
- An amendment to the TIGER grant agreement between KYTC and the City of Frankfort is being drafted by KYTC to reflect the addition of the final design, right-of-way, and utility phases of the project. This grant agreement amendment will provide the mechanism whereby TIGER grant monies can flow from USDOT through KYTC to the City for TIGER-related project expenditures.
- We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information.

For those of you who did not receive the previous update note, attached for your information is a project map and the overall project schedule. Please understand that the attached project schedule is the schedule included in the USDOT/KYTC and KYTC/City TIGER grant agreements. As with many complex and lengthy projects such as the Second Street TIGER grant project, there are numerous factors that may alter the schedule as the project progresses. It is the City's expressed intent to follow the attached schedule as closely as possible.

Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles
TIGER Grant Project Manager
502-352-2072 (office)
502-682-5590 (cell)