



CAPITAL OF KENTUCKY

Layne Wilkerson, Mayor

Kelly May, Commissioner
Kyle Thompson, Commissioner
Leesa Unger, Commissioner
Katrisha Waldrige, Commissioner

11/22/2021

Please visit the project website: www.frankfort.ky.gov/TIGER

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- Pace Contracting (Contractor) has completed the curb and gutter on Bridge Street, Conway Street, and Second Street between the Second Street School exit and Bridge Street. The Contractor has informed us they plan to complete the roadway asphalt base on these same street segments on Wednesday, November 24th. Once the roadway asphalt base is completed, these street segments will be opened to vehicular traffic. Since the traffic signal will not be installed at this time, STOP signs will be used. The new traffic patterns (see attached drawing) will be:
 1. From Wapping and St.Clair Streets, cross over the Singing Bridge to Second Street (STOP sign), turn right and go westbound to Ewing Street, Taylor Avenue or Louisville Road hill. Left-turns from Bridge Street onto eastbound Second Street will be restricted due to ongoing construction work. **Left-turns from Second Street are now prohibited at Conway Street as there is a concrete median.**
 2. **From Conway Street (STOP sign), only right-turns onto Second Street are allowed as there is a concrete median on Second Street.** Traffic may turn right onto Second Street and STOP and then turn left onto Bridge Street to cross the Singing Bridge.
 3. Traveling eastbound on Second Street from Ewing Street, Taylor Avenue and Louisville Road hill, a right-turn may be made at Conway Street or a left-turn may be made at Bridge Street after a STOP.
 4. Parking along Bridge Street between the floodwall and Second Street will continue to be restricted due to ongoing sidewalk construction activity. The designated parking area on Bridge Street will continue to be between the floodwall and the Singing Bridge. Additional parking will be available in the City parking lot on the corner of Second Street and Conway Street. Also, three parking spaces have been reserved behind the City IT Department at 316 West Second Street for Bridge Street residents. Pedestrians will be able to walk across the Singing Bridge and along the west side (Second Street School side) of Bridge Street.
- Columbia Gas' contractor, Team Fishel, is now finished with their work along Second Street.
- FPB Electric crews continue to coordinate with the Contractor to install buried conduit that will provide electricity to the street lights and electrical outlets that will be on the street light poles.

- Although the roadway will be open to vehicular traffic, the Contractor will continue working on the sidewalk areas along Bridge Street, Conway Street, and Second Street. The Contractor will also proceed working down Second Street between Bridge Street and Steele Street. This work will include storm drainage, sidewalks, and roadway.
- The Contractor's sanitary sewer subcontractor, Basham Construction, has essentially completed their work.
- The City has created a way for people to keep up with the overall status of the project by using #trackthetiger on the City of Frankfort Facebook page.

Important note: This project will be impacting the numerous businesses located adjacent to the project. These businesses are located along Second Street, Bridge Street, Capital Avenue, and East/West Main Streets. In particular, sections of Second Street and Bridge Street will be closed from time to time to through traffic. The contractor is required to provide local access to these businesses. Despite this local access, there will be occasional parking restrictions. The City will be working with the contractor to ensure local access and maximize available parking as construction activity permits. The City will be coordinating with other agencies to publicize that these businesses are open and need your support.

We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information. Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles
Second Street TIGER Project Manager
cell 502-682-5590
office 502-352-2072