

## Layne Wilkerson, Mayor

Kelly May, Commissioner Leesa Unger, Commissioner Katrisha Waldridge, Commissioner Anna Marie Rosen, Commissioner

## 8/30/22

Pace Contracting has met the project's substantial completion/open to traffic date (August 29th). All of Second Street and all of Capital Avenue will be open to traffic by sundown today. The traffic signal at the Capital Avenue and Second Street intersection will be in flash mode tonight (flashing yellow on Capital Avenue and flashing red on Second Street). The traffic signal will be in full operation tomorrow. All of the project's sidewalks are open for pedestrian and bicycle use. The final asphalt surface is scheduled to be placed next week on Second Street between Shelby Street and Capital Avenue and on Capital Avenue between Second Street and the end of the Capital Avenue Bridge.

There is still work to be done prior to the final completion date of December 1st. This work includes placing the final asphalt surface next week, landscaping, wayfinding signs, permanent pavement markings, and some corrective activities.

We are looking forward to the final completion of this project. Thank you for your patience and understanding.

**Chuck Knowles** 

Second Street TIGER Project Manager cell 502-682-5590 office 502-352-2072