



CAPITAL OF KENTUCKY

Layne Wilkerson, Mayor

Kelly May, Commissioner
Kyle Thompson, Commissioner
Leesa Unger, Commissioner
Katrisha Waldrige, Commissioner

January 6, 2021

Please visit the project website: www.frankfort.ky.gov/TIGER

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- Pace Contracting, LLC, was issued a Notice to Proceed with construction on December 22, 2020. The current "substantial" completion date, which means the roadway will be open to traffic, is August 2022. Streetscaping work will continue into the fall until December 2022.
- Columbia Gas' contractor, Team Fishel, continues to install a new gas main and service connections on Second Street between Taylor Avenue and Bridge Street and on Bridge Street between Second Street and the floodwall. They currently plan to be completed with this work by the end of January.
- The Frankfort Plant Board (FPB) is finalizing a design for a new water main and service connections on Second Street between Taylor Avenue and Bridge Street. We anticipate they will begin work in the next several weeks.
- Pace Contracting will begin removing existing trees along Second Street and Bridge Street during the week of January 11th. These trees will eventually be replaced with new trees and landscaping in accordance with project plans.

We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information. Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles
TIGER Grant Project Manager
502-352-2072 (office)
502-682-5590 (cell)