



CAPITAL OF KENTUCKY

**Layne Wilkerson, Mayor**

Kelly May, Commissioner  
Kyle Thompson, Commissioner  
Leesa Unger, Commissioner  
Katrisha Waldrige, Commissioner

May 27, 2021

Please visit the project website: [www.frankfort.ky.gov/TIGER](http://www.frankfort.ky.gov/TIGER)

The purpose of this note, and the many that will follow, is to provide you with recent and immediate future activity concerning the Second Street TIGER grant project.

- Columbia Gas' contractor, Team Fishel, has some remaining work on Bridge Street involving the gas main and some service connections. They are also making plans to begin installing a new gas main and service lines along the section of Second Street between Bridge Street and Capital Avenue.
- The Frankfort Plant Board (FPB) Water team has a small number of service connections that need to be completed between Taylor Avenue and Bridge Street. Their remaining work includes a water main connection on Bridge Street and service connections along Second Street between Bridge Street and Capital Avenue.
- Pace Contracting (Contractor) is nearing completion of work in the East-West Main Streets/Capital Avenue/High Street intersection area. The remaining curb, sidewalk, and storm drainage work is in the southeast corner of the East Main Street/Capital Avenue intersection. It is now anticipated this work will be completed in the first week of June. Once this work is done, the Contractor is scheduled to mill/grind and resurface East/West Main Streets between East Broadway and Ann Street beginning Monday, June 14th. After resurfacing, the pavement markings will be placed to reflect the new lane configuration.
- The Contractor's sanitary sewer subcontractor, Basham Construction, is currently installing new sanitary sewer lines between Ewing Street and Taylor Avenue.
- Second Street School is out for summer break. The Contractor will focus their efforts on work along the section of Second Street between Taylor Avenue and Conway Street. This work will include sanitary sewers, storm drainage, sidewalks, and roadway. Frankfort Plant Board Electric crews will replace the wooden overhead utility poles with ductile iron poles along this portion of the project. During school summer break, Second Street will be closed to through traffic between Taylor Avenue and Conway Street. Local access to adjacent businesses and the school will be maintained.
- The City has created a way for people to keep up with the overall status of the project by using #trackthetiger on the City of Frankfort Facebook page.

Important note: This project will be impacting the numerous businesses located adjacent to the project. These businesses are located along Second Street, Bridge Street, Capital Avenue, and East/West Main Streets. In particular, sections of Second Street and Bridge Street will be closed from time to time to through traffic. The contractor is required to provide local access to these businesses. Despite this local access, there will be occasional parking restrictions. The City will be working with the contractor to ensure local access and maximize available parking as construction activity permits. The City will be coordinating with other agencies to publicize that these businesses are open and need your support.

We continue to develop a project stakeholder list with contact information so that we may keep interested parties informed of project status. We are also developing a separate property owner list with contact information. Please feel free to share this note with others. If you would like to be removed from this distribution list, please let me know. Thank you.

Chuck Knowles  
TIGER Grant Project Manager  
502-352-2072 (office)  
502-682-5590 (cell)